

Johnson Lifts Private Limited

500/A BHARATHIYAR STREET, G C COLONY GANDHI NAGAR VELLORE PIN: 632006

MAGHALAKSHMI
PLAAZAA

JOB NO L-R2382

DATE :-Fri Oct 28 2022 10:16:29 GMT+0530 (India Standard Time)

NO.716, P.J.N.ROAD,
VILLUPURAM,
VILLUPURAM,
VILLUPURAM, PIN:
605602,

Respected sir,

With ref to our site visit /inspection we have found the following works are pending from your side & the same has been informed to your supervisor / engineer. We request you to complete the below pending work at the earliest to prepare lift shaft for material delivery and lift installation.

S.No	TASK DESCRIPTION	STATUS
1	LIFTING HOOK / LIFTING BEAM PROVIDED AS PER OUR GAD	No
2	SMOKE WINDOW TO BE PROVIDED FOR MRL TYPE LIFT AS PER GAD	No
3	LIFT WELL BRICK WORK AND PLASTERING, COMPLETED AS PER GAD.	No
4	LIFT PIT FINISHED AS PER GAD AND WATER PROOFING TO BE DONE	No
5	SCAFFOLDING COMPLETED AS PER THE SKETCH GIVEN BY JOHNSON LIFTS.	No
6	LIFT WELL WHITE WASHING ONE COAT COMPLETED	No
7	TEMPORARY SINGLE PHASE POWER SUPPLY, 5 AMPS, 3 PIN PLUG WITH SWITCH PROVIDED NEAR THE LIFT SHAFT	No
8	3 PHASE POWER SUPPLY METAL PANNEL BOARD PROVIDED WITH SUITABLE 4 POLE MCB 1 NO. _____ AMPS AND ELCB 1NO _____AMPS .	No
9	TWO INDEPENDENT EARTH TERMINALS (8 GAUGE COPPER / G1 WIRE/GI plate) PROVIDED	No
10	TWO NOS. 40 W. TUBE LIGHTS FIXED IN THE MACHINE ROOM	No
11	PERMANENT LIFT WELL LIGHTING WITH 5 AMPS 3 PIN SOCKET WITH SWITCH AS PER DRAWING	No
12	TEMPORARY LIGHTING ARRANGEMENT PROVIDED AT THE LIFT SHAFT AREA FOR LIGHTING DURING ERECTION TIME	No
13	TWO NOS. TUBE LIGHT FIXED AT THE HEAD ROOM FOR MRL TYPE LIFTS	No

Remarks :-

Dear sir, Material delivered to your site October 2nd week and site till not ready for your kind information.

Site Engineer Signature



Name :- Mahalakshmi plaza Vellore . Mr. Rajesh kumar and Mr. Udhayakumar

Designation :- owner and site incharge

