

Johnson Lifts Private Limited

PLOT NO.B-31 (PART), TIE BALANAGAR, HYDERABAD PIN: 500037

MAANVI PROJECTS

JOB NO L-R3372

--, PLOT NO:204,
Ayyappa Society,
Madhapur,
Hyderabad, PIN:
500081,

DATE :-Fri Nov 04 2022 11:39:04 GMT+0530 (India Standard Time)

Respected sir,

With ref to our site visit /inspection we have found the following works are pending from your side & the same has been informed to your supervisor / engineer. We request you to complete the below pending work at the earliest to prepare lift shaft for material delivery and lift installation.

S.No	TASK DESCRIPTION	STATUS
1	LIFTING HOOK / LIFTING BEAM PROVIDED AS PER OUR GAD	No
2	LIFT WELL BRICK WORK AND PLASTERING, COMPLETED AS PER GAD.	No
3	LIFT WELL ENTRANCE WALL BRICK WORKS, LINTAL WORKS & PLASTERING AT ALL FLOOR LANDINGS COMPLETED ONLY FOR POD LIFTS/MS SWING DOOR LIFTS	No
4	SCAFFOLDING COMPLETED AS PER THE SKETCH GIVEN BY JOHNSON LIFTS.	No
5	LIFT WELL WHITE WASHING ONE COAT COMPLETED	No
6	STORE ROOM PROVIDED AT GROUND FLOOR WITH LOCKABLE ARRANGEMENT NEAR THE LIFT SHAFT WITH ADEQUATE LIGHTING	No
7	TEMPORARY SINGLE PHASE POWER SUPPLY, 5 AMPS, 3 PIN PLUG WITH SWITCH PROVIDED NEAR THE LIFT SHAFT	No
8	3 PHASE POWER SUPPLY METAL PANNEL BOARD PROVIDED WITH SUITABLE 4 POLE MCB 1 NO. _____ AMPS AND ELCB 1NO _____AMPS .	No
9	TWO INDEPENDENT EARTH TERMINALS (8 GAUGE COPPER / G1 WIRE/GI plate) PROVIDED	No
10	POWER CABLE TO TAKEN OUTSIDE OF THE LIFT SHAFT (NOT APPLICABLE FOR MAHARASHTRA STATE)	No
11	PERMANENT LIFT WELL LIGHTING WITH 5 AMPS 3 PIN SOCKET WITH SWITCH AS PER DRAWING	No
12	TEMPORARY LIGHTING ARRANGEMENT PROVIDED AT THE LIFT SHAFT AREA FOR LIGHTING DURING ERECTION TIME	No
13	TWO NOS. TUBE LIGHT FIXED AT THE HEAD ROOM FOR MRL TYPE LIFTS	No

Remarks :-

Head room slab to be provided, pit extra projection chipping to be done, head room top slab lift entrance side 600mm extension to be done for ventilation window

Site Engineer Signature



Name :- Umaralisha Reddy

Designation :- Engineer

