Johnson Lifts Private Limited

PLOT NO.R7/2 & 3, NORTH MAIN ROAD, ANNA NAGAR WESTERN EXTN. CHENNAI PIN: 600101

JOB NO L-Q3314

DATE :-Thu Oct 20 2022 13:31:18 GMT+0530 (India Standard Time)

10, RANGAN STREET, T NAGAR, CHENNAI, TAMILNADU, PIN: 600017,

Respected sir,

With ref to our site visit /inspection we have found the following works are pending from your side & the same has been informed to your supervisor / engineer. We request you to complete the below pending work at the earliest to prepare lift shaft for material delivery and lift installation.

S.No	TASK DESCRIPTION	STATUS
1	MACHINE ROOM 2 NOS. LOUVER TYPE VENTILATORS WITH GLASS FIXED AS PER OUT GAD (SIZE 3' - 0" X 2' - 0")	No
2	MACHINE ROOM STEPS WITH HAND RAIL PROVIDED (3' - 0" WIDE)	No
3	MACHINE ROOM FLOORING COMPLETED	No
4	LIFTING HOOK / LIFTING BEAM PROVIDED AS PER OUR GAD	No
5	SCAFFOLDING COMPLETED AS PER THE SKETCH GIVEN BY JOHNSON LIFTS.	No
6	LIFT WELL WHITE WASHING ONE COAT COMPLETED	No
7	3 PHASE POWER SUPPLY METAL PANNEL BOARD PROVIDED WITH SUITABLE 4 POLE MCB 1 NO AMPS AND ELCB 1NOAMPS .	No

Remarks :-

1.LMR staircase with handrail to be fix before material delivery. 2.LMR room 3phase electric panel with supply to be connect. 3.LMR room load hook 1no to be fix as per GAD. 4.Lift shaft bulk head light to be fix and earthing 2nos to be fix. 5. Lift head room unwanted gap to be close.

Site Engineer Signature

Name :- Ds Max sonata nest.

Designation :- Site engineer