Johnson Lifts Private Limited

PLOT NO.R7/2 & 3, NORTH MAIN ROAD, ANNA NAGAR WESTERN EXTN. CHENNAI PIN: 600101

JOB NO L-P5370

10, RANGAN STREET, T NAGAR, CHENNAI, TAMILNADU, PIN: 600017, DATE :-Tue Oct 18 2022 16:45:50 GMT+0530 (India Standard Time)

Respected sir,

With ref to our site visit /inspection we have found the following works are pending from your side & the same has been informed to your supervisor / engineer. We request you to complete the below pending work at the earliest to prepare lift shaft for material delivery and lift installation.

S.No	TASK DESCRIPTION	STATUS			
1	LIFT WELL BRICK WORK AND PLASTERING, COMPLETED AS PER GAD.	No			
2	LIFT WELL ENTRANCE WALL BRICK WORKS, LINTAL WORKS & PLASTERING AT ALL FLOOR LANDINGS COMPLETED ONLY FOR POD LIFTS/MS SWING DOOR LIFTS	No			
3	LIFT PIT TO BE FINISHED AS PER GAD MM AND WATER PROOFING TO BE DONE				
4	SCAFFOLDING COMPLETED AS PER THE SKETCH GIVEN BY JOHNSON LIFTS.				
5	LIFT WELL WHITE WASHING ONE COAT COMPLETED				
6	STORE ROOM PROVIDED AT GROUND FLOOR WITH LOCKABLE ARRANGEMENT NEAR THE LIFT SHAFT WITH ADEQUATE LIGHTING	No			
7	TEMPORARY SINGLE PHASE POWER SUPPLY, 5 AMPS, 3 PIN PLUG WITH SWITCH PROVIDED NEAR THE LIFT SHAFT	No			
8	3 PHASE POWER SUPPLY METAL PANNEL BOARD PROVIDED WITH SUITABLE 4 POLE MCB 1 NO AMPS AND ELCB 1NOAMPS .	No			
9	MACHINE ROOM SINGLE PHASE POWER SUPPLY PROVIDED WITH SUITABLE 2 POLE MCB (3 NOS.) FOR SHAFT, MACHINE ROOM AND LIFT LIGHTING	No			
10	TWO INDEPENDENT EARTH TERMINALS (8 GAUGE COPPER / G1 WIRE) TO BE PROVIDED TO THE MACINE ROOM.	No			
11	TWO NOS. 40 W. TUBE LIGHTS FIXED IN THE MACHINE ROOM	No			
12	PERMANENT LIFT WELL LIGHTING WITH 5 AMPS 3 PIN SOCKET WITH SWITCH AS PER DRAWING	No			
13	TEMPORARY LIGHTING ARRANGEMENT PROVIDED AT THE LIFT SHAFT AREA FOR LIGHTING DURING ERECTION TIME	No			
14	TWO NOS. TUBE LIGHT FIXED AT THE HEAD ROOM FOR MRL TYPE LIFTS	No			

Remarks :-

trail mail

Site Engineer Signature

Name :- MR. Swathi k

Designation :- Engineer