## **Johnson Lifts Private Limited**

PLOT NO.R7/2 & 3, NORTH MAIN ROAD, ANNA NAGAR WESTERN EXTN. CHENNAI PIN: 600101

JOB NO L-05058

DATE :-Thu Sep 22 2022 14:51:40 GMT+0530 (India Standard Time)

10, RANGAN STREET, T NAGAR, CHENNAI, TAMILNADU, PIN: 600017,

Respected sir,

With ref to our site visit /inspection we have found the following works are pending from your side & the same has been informed to your supervisor / engineer. We request you to complete the below pending work at the earliest to prepare lift shaft for material delivery and lift installation.

S.No	TASK DESCRIPTION	STATUS
1	MACHINE ROOM FLOOR SLAB MAIN HOLES TO BE PROVIDED AS PER THE MARKING DONE BY JOHNSON LIFTS PRIVATE LIMITED.	No
2	MACHINE ROOM ROOF SLAB TO BE PROVIDED	No
3	MACHINE ROOM WHITE WASHING TO BE COMPLETED	No
4	MACHINE ROOM STEPS WITH HAND RAIL TO BE PROVIDED (3' - 0" WIDE)	No
5	MACHINE ROOM FLOORING TO BE COMPLETED	No
6	SCAFFOLDING TO BE COMPLETED AS PER THE SKETCH GIVEN BY JOHNSON LIFTS.	No
7	LIFT WELL WHITE WASHING ONE COAT TO BE COMPLETED	No
8	STORE ROOM TO BE PROVIDED PREFERABLY AT GROUND FLOOR WITH LOCKABLE ARRANGEMENT NEAR THE LIFT SHAFT WITH ADEQUATE LIGHTING	No
9	ADDITIONAL STEEL SEPARATOR / CHANNELS TO BE PROVIDED AS PER GAD (SPECIAL CASE)	No
10	TEMPORARY SINGLE PHASE POWER SUPPLY, 5 AMPS, 3 PIN PLUG WITH SWITCH TO BE PROVIDED NEAR THE LIFT SHAFT	No
11	TWO INDEPENDENT EARTH TERMINALS (8 GAUGE COPPER / G1 WIRE) TO BE PROVIDED TO THE MACINE ROOM.	No

Remarks :-

trail mail

Site Engineer Signature

Name :- Mr.swathi.k

Designation :- Engineer