Johnson Lifts Private Limited

PLOT NO.B-31 (PART), TIE BALANAGAR, HYDERABAD PIN: 500037

ELITE ENGINEERING & CONSTRUCTION (HYD) PVT LTD

JOB NO L-R3382

DATE :-Thu Nov 03 2022 18:51:37 GMT+0530 (India Standard Time)

1ST & 2ND FLOOR, VEDAS PRIME HOUSE, JAYABHERI ENCLAVE, GACHIBOWLI, HYDERABAD, HYDERABAD, PIN: 500032,

Respected sir,

With ref to our site visit /inspection we have found the following works are pending from your side & the same has been informed to your supervisor / engineer. We request you to complete the below pending work at the earliest to prepare lift shaft for material delivery and lift installation.

S.No	TASK DESCRIPTION	STATUS
1	LIFTING HOOK / LIFTING BEAM PROVIDED AS PER OUR GAD	No
2	SMOKE WINDOW TO BE PROVIDED FOR MRL TYPE LIFT AS PER GAD	No
3	LIFT WELL BRICK WORK AND PLASTERING, COMPLETED AS PER GAD.	No
4	LIFT WELL ENTRANCE WALL BRICK WORKS, LINTAL WORKS & PLASTERING AT ALL FLOOR LANDINGS COMPLETED ONLY FOR POD LIFTS/MS SWING DOOR LIFTS	No
5	LIFT PIT FINISHED AS PER GAD AND WATER PROOFING TO BE DONE	No
6	SCAFFOLDING COMPLETED AS PER THE SKETCH GIVEN BY JOHNSON LIFTS.	No
7	LIFT WELL WHITE WASHING ONE COAT COMPLETED	No
8	STORE ROOM PROVIDED AT GROUND FLOOR WITH LOCKABLE ARRANGEMENT NEAR THE LIFT SHAFT WITH ADEQUATE LIGHTING	No
9	ADDITIONAL STEEL SEPARATOR / CHANNELS PROVIDED AS PER GAD (SPECIAL CASE)	No
10	TEMPORARY SINGLE PHASE POWER SUPPLY, 5 AMPS, 3 PIN PLUG WITH SWITCH PROVIDED NEAR THE LIFT SHAFT	No
11	3 PHASE POWER SUPPLY METAL PANNEL BOARD PROVIDED WITH SUITABLE 4 POLE MCB 1 NO AMPS AND ELCB 1NOAMPS .	No
12	TWO INDEPENDENT EARTH TERMINALS (8 GAUGE COPPER / G1 WIRE/GI plate) PROVIDED	No
13	PERMANENT LIFT WELL LIGHTING WITH 5 AMPS 3 PIN SOCKET WITH SWITCH AS PER DRAWING	No
14	TEMPORARY LIGHTING ARRANGEMENT PROVIDED AT THE LIFT SHAFT AREA FOR LIGHTING DURING ERECTION TIME	No
15	TWO NOS. TUBE LIGHT FIXED AT THE HEAD ROOM FOR MRL TYPE LIFTS	No

Remarks :-

pit not provide

Name :- Ranga

Designation :- site engineer