

S.No	TASK DESCRIPTION	STATUS
1	MACHINE ROOM FLOOR SLAB TO BE PROVIDED	No
2	MACHINE ROOM FLOOR SLAB MAIN HOLES TO BE PROVIDED AS PER THE MARKING DONE BY JOHNSON LIFTS PRIVATE LIMITED.	No
3	MACHINE ROOM ROOF SLAB TO BE PROVIDED	No
4	MACHINE ROOM BRICK WORK AND PLASTERING TO BE COMPLETED AS PER GAD.	No
5	MACHINE ROOM FLOORING TO BE COMPLETED	No
6	MACHINE ROOM TRAP DOOR WITH COVER TO BE PROVIDED AS PER GAD	No
7	MACHINE ROOM LIFTING HOOK / LIFTING BEAM TO BE PROVIDED AS PER OUR GAD	No
8	SMOKE WINDOW TO BE PROVIDED FOR MRL TYPE LIFT AS PER GAD	No
9	LIFT WELL BRICK WORK AND PLASTERING, TO BE COMPLETED AS PER GAD.	No
10	LIFT WELL ENTRANCE WALL BRICK WORKS, LINTAL WORKS & PLASTERING AT ALL FLOOR LANDINGS TO BE COMPLETED ONLY FOR POD LIFTS/MS SWING DOOR LIFTS	No
11	LIFT PIT TO BE FINISHED AS PER GAD _____ MM AND WATER PROOFING TO BE DONE	No
12	SCAFFOLDING TO BE COMPLETED AS PER THE SKETCH GIVEN BY JOHNSON LIFTS.	No
13	LIFT WELL WHITE WASHING ONE COAT TO BE COMPLETED	No
14	ADDITIONAL STEEL SEPARATOR / CHANNELS TO BE PROVIDED AS PER GAD (SPECIAL CASE)	No
15	TEMPORARY SINGLE PHASE POWER SUPPLY, 5 AMPS, 3 PIN PLUG WITH SWITCH TO BE PROVIDED NEAR THE LIFT SHAFT	No
16	MACHINE ROOM 3 PHASE POWER SUPPLY METAL PANNEL BOARD TO BE PROVIDED WITH SUITABLE 4 POLE MCB 1 NO. _____ AMPS AND ELCB 1NO _____AMPS .	No
17	Automation Data Rev Automation Data Rev .XLSX 100% 10 B55 MACHINE ROOM SINGLE PHASE POWER SUPPLY TO BE PROVIDED WITH SUITABLE 2 POLE MCB (3 NOS.) FOR SHAFT, MACHINE ROOM AND LIFT LIGHTING To enable screen reader support, press ⌘+Option+Z To learn about keyboard shortcuts, press ⌘/slash MACHINE ROOM SINGLE PHASE POWER SUPPLY TO BE PROVIDED WITH SUITABLE 2 POLE MCB (3 NOS.) FOR SHAFT, MACHINE ROOM AND LIFT LIGHTING Turn on screen reader support	No
18	TWO INDEPENDENT EARTH TERMINALS (8 GAUGE COPPER / G1 WIRE) TO BE PROVIDED TO THE MACINE ROOM.	No
19	TWO NOS. 40 W. TUBE LIGHTS TO BE FIXED IN THE MACHINE ROOM	No
20	POWER CABLE TO TAKEN OUTSIDE OF THE LIFT SHAFT (NOT APPLICABLE FOR MAHARASHTRA STATE)	No
21	PERMANENT LIFT WELL LIGHTING WITH 5 AMPS 3 PIN PLUG WITH SWITCH AS PER DRAWING	No
22	TEMPORARY LIGHTING ARRANGEMENT TO BE PROVIDED AT THE LIFT SHAFT AREA FOR LIGHTING DURING ERECTION TIME	No

REMARKS

the other hand the other hand the other

Customer Signature



Mohammed  
owner

\* Payment is due within 30 days  
\* If you have any questions concerning this invoice, contact [Name, Phone Number, Email]

THANK YOU FOR YOUR BUSINESS

 johnsonlift.com    +91-9514497862  johnsonlift@gmail.com