Johnson Lifts Private Limited

PLOT NO.R7/2 & 3, NORTH MAIN ROAD, ANNA NAGAR WESTERN EXTN. CHENNAI PIN: 600101

JOB NO L-P2864

DATE :-Fri Oct 07 2022 12:22:05 GMT+0530 (India Standard Time)

10, RANGAN STREET, T NAGAR, CHENNAI, TAMILNADU, PIN: 600017,

Respected sir,

installation.

With ref to our site visit /inspection we have found the following works are pending from your side & the same has been informed to your supervisor / engineer. We request you to complete the below pending work at the earliest to prepare lift shaft for material delivery and lift

S.No	TASK DESCRIPTION	STATUS
1	MACHINE ROOM FLOOR SLAB TO BE PROVIDED	No
2	MACHINE ROOM FLOOR SLAB MAIN HOLES TO BE PROVIDED AS PER THE MARKING DONE BY JOHNSON LIFTS PRIVATE LIMITED.	No
3	MACHINE ROOM ROOF SLAB TO BE PROVIDED	No
4	MACHINE ROOM BRICK WORK AND PLASTERING TO BE COMPLETED AS PER GAD.	No
5	MACHINE ROOM 2 NOS. LOUVER TYPE VENTILATORS WITH GLASS TO BE FIXED AS PER OUT GAD (SIZE 3' - 0" X 2' - 0")	No
6	MACHINE ROOM STEPS WITH HAND RAIL TO BE PROVIDED (3' - 0" WIDE)	No
7	MACHINE ROOM FLOORING TO BE COMPLETED	No
8	MACHINE ROOM LIFTING HOOK / LIFTING BEAM TO BE PROVIDED AS PER OUR GAD	No
9	LIFT WELL BRICK WORK AND PLASTERING, TO BE COMPLETED AS PER GAD.	No
10	LIFT WELL ENTRANCE WALL BRICK WORKS, LINTAL WORKS & PLASTERING AT ALL FLOOR LANDINGS TO BE COMPLETED ONLY FOR POD LIFTS/MS SWING DOOR LIFTS	No
11	LIFT WELL WHITE WASHING ONE COAT TO BE COMPLETED	No
12	MACHINE ROOM 3 PHASE POWER SUPPLY METAL PANNEL BOARD TO BE PROVIDED WITH SUITABLE 4 POLE MCB 1 NO. AMPS AND ELCB 1NOAMPS .	No
13	MACHINE ROOM SINGLE PHASE POWER SUPPLY TO BE PROVIDED WITH SUITABLE 2 POLE MCB (3 NOS.) FOR SHAFT, MACHINE ROOM AND LIFT LIGHTING	No
14	POWER CABLE TO TAKEN OUTSIDE OF THE LIFT SHAFT (NOT APPLICABLE FOR MAHARASHTRA STATE)	No
15	TEMPORARY LIGHTING ARRANGEMENT TO BE PROVIDED AT THE LIFT SHAFT AREA FOR LIGHTING DURING ERECTION TIME	No

Remarks :-

ae

Site Engineer Signature



Designation :- dr