

Johnson Lifts Private Limited

PLOT NO.R7/2 & 3, NORTH MAIN ROAD, ANNA NAGAR WESTERN EXTN. CHENNAI PIN: 600101

ROHIT BUILDERS

JOB NO L-Q1213

10, RANGAN STREET, T
NAGAR, CHENNAI,
TAMILNADU, PIN:
600017,

DATE :-Fri Apr 29 2022 16:53:06 GMT+0530 (India Standard Time)

Respected sir,

With ref to our site visit /inspection we are found following works are pending from your side same was inform to your supervisor / engineer .we are requesting you to complete the pending work at the earliest to prepare lift shaft for material delivery and lift installation .

S.No	TASK DESCRIPTION	STATUS
1	MACHINE ROOM FLOOR SLAB MAIN HOLES PROVIDED AS PER THE MARKING DONE BY JOHNSON LIFTS PRIVATE LIMITED.	No
2	MACHINE ROOM LIFTING HOOK / LIFTING BEAM TO BE PROVIDED AS PER OUR GAD	No
3	SMOKE WINDOW PROVIDED FOR MRL TYPE LIFT AS PER GAD	No
4	LIFT WELL BRICK WORK AND PLASTERING, COMPLETED AS PER GAD.	No
5	LIFT PIT TO BE FINISHED AS PER GAD _____ MM AND WATER PROOFING TO BE DONE	No
6	SCAFFOLDING COMPLETED AS PER THE SKETCH GIVEN BY JOHNSON LIFTS.	No
7	STORE ROOM PROVIDED PREFERABLY AT GROUND FLOOR WITH LOCKABLE ARRANGEMENT NEAR THE LIFT SHAFT WITH ADEQUATE LIGHTING	No
8	TWO INDEPENDENT EARTH TERMINALS (8 GAUGE COPPER / G1 WIRE) PROVIDED TO THE MACINE ROOM.	No
9	TWO NOS. 40 W. TUBE LIGHTS FIXED IN THE MACHINE ROOM	No
10	TEMPORARY LIGHTING ARRANGEMENT PROVIDED AT THE LIFT SHAFT AREA FOR LIGHTING DURING ERECTION TIME	No
11	TWO NOS. TUBE LIGHT TO BE FIXED AT THE HEAD ROOM FOR MRL TYPE LIFTS	No

Remarks :-

znsn

Site Engineer Signature



Name :- ghh

Designation :- gu