Johnson Lifts Private Limited

PLOT NO.R7/2 & 3, NORTH MAIN ROAD, ANNA NAGAR WESTERN EXTN. CHENNAI PIN: 600101

JOB NO L-P8952

DATE :-Fri Aug 26 2022 16:19:17 GMT+0530 (India Standard Time)

10, RANGAN STREET, T NAGAR, CHENNAI, TAMILNADU, PIN: 600017,

Respected sir,

installation.

With ref to our site visit /inspection we have found the following works are pending from your side & the same has been informed to your supervisor / engineer. We request you to complete the below pending work at the earliest to prepare lift shaft for material delivery and lift

| S.No | TASK DESCRIPTION | STATUS |
|------|---|--------|
| 1 | MACHINE ROOM FLOOR SLAB MAIN HOLES TO BE PROVIDED AS PER THE MARKING DONE BY JOHNSON LIFTS PRIVATE LIMITED. | No |
| 2 | MACHINE ROOM DOOR (3' - 0" WIDE) TO BE FIXED, OPEN OUTWARDS. | No |
| 3 | MACHINE ROOM 2 NOS. LOUVER TYPE VENTILATORS WITH GLASS TO BE FIXED AS PER OUT GAD (SIZE 3' - 0" X 2' - 0") | No |
| 4 | MACHINE ROOM STEPS WITH HAND RAIL TO BE PROVIDED (3' - 0" WIDE) | No |
| 5 | MACHINE ROOM FLOORING TO BE COMPLETED | No |
| 6 | LIFT WELL ENTRANCE WALL BRICK WORKS, LINTAL WORKS & PLASTERING AT ALL FLOOR LANDINGS TO BE COMPLETED ONLY FOR POD LIFTS/MS SWING DOOR LIFTS | No |
| 7 | LIFT PIT TO BE FINISHED AS PER GAD MM AND WATER PROOFING TO BE DONE | No |
| 8 | ADDITIONAL STEEL SEPARATOR / CHANNELS TO BE PROVIDED AS PER GAD (SPECIAL CASE) | No |
| 9 | TWO NOS. 40 W. TUBE LIGHTS TO BE FIXED IN THE MACHINE ROOM | No |

Remarks :-

;

Site Engineer Signature

Name :- i

Designation :- h