Johnson Lifts Private Limited

500/A BHARATHIYAR STREET, G C COLONY GANDHI NAGAR VELLORE PIN: 632006

FUTURE GROUP DISTRIBUTORS

JOB NO L-R3700

DATE :-Wed Oct 26 2022 17:19:30 GMT+0530 (India Standard Time)

--, NO.6, GROUND FLOOR, 27TH STREET, KRISHNA NAGAR, MADURAVOYAL, CHENNAI, PIN: 600095,

Respected sir,

With ref to our site visit /inspection we have found the following works are pending from your side & the same has been informed to your supervisor / engineer. We request you to complete the below pending work at the earliest to prepare lift shaft for material delivery and lift installation.

S.No	TASK DESCRIPTION	STATUS			
1	MACHINE ROOM FLOOR SLAB MAIN HOLES PROVIDED AS PER THE MARKING DONE BY JOHNSON LIFTS PRIVATE LIMITED.				
2	LIFTING HOOK / LIFTING BEAM PROVIDED AS PER OUR GAD				
3	LIFT WELL ENTRANCE WALL BRICK WORKS, LINTAL WORKS & PLASTERING AT ALL FLOOR LANDINGS COMPLETED ONLY FOR POD LIFTS/MS SWING DOOR LIFTS				
4	LIFT PIT FINISHED AS PER GAD AND WATER PROOFING TO BE DONE				
5	SCAFFOLDING COMPLETED AS PER THE SKETCH GIVEN BY JOHNSON LIFTS.				
6	LIFT WELL WHITE WASHING ONE COAT COMPLETED				
7	STORE ROOM PROVIDED AT GROUND FLOOR WITH LOCKABLE ARRANGEMENT NEAR THE LIFT SHAFT WITH ADEQUATE LIGHTING				
8	3 PHASE POWER SUPPLY METAL PANNEL BOARD PROVIDED WITH SUITABLE 4 POLE MCB 1 NO AMPS AND ELCB 1NOAMPS .	No			
9	TWO INDEPENDENT EARTH TERMINALS (8 GAUGE COPPER / G1 WIRE/GI plate) PROVIDED				
10	POWER CABLE TO TAKEN OUTSIDE OF THE LIFT SHAFT (NOT APPLICABLE FOR MAHARASHTRA STATE)				
11	PERMANENT LIFT WELL LIGHTING WITH 5 AMPS 3 PIN SOCKET WITH SWITCH AS PER DRAWING	No			
12	TEMPORARY LIGHTING ARRANGEMENT PROVIDED AT THE LIFT SHAFT AREA FOR LIGHTING DURING ERECTION TIME				
13	TWO NOS. TUBE LIGHT FIXED AT THE HEAD ROOM FOR MRL TYPE LIFTS				

Remarks :-

smoke window to be fixed.

Site Engineer Signature

Name :- S. Santhoshkumar

Designation:-owner: 9994988734, 9333333215