Johnson Lifts Private Limited

PLOT NO.B-31 (PART), TIE BALANAGAR, HYDERABAD PIN: 500037

RAMKY INFRASTRUCTURES LIMITED **JOB NO L-Q4101**

DATE :-Mon Oct 31 2022 16:09:59 GMT+0530 (India Standard Time)

RAMKY GRANDIOSE, FLOOR 10 & 11,, SY NO.136/2 & 4,, GACHIBOWLI,, HYDERABAD, HYDERABAD, PIN: 500032,

Respected sir,

With ref to our site visit /inspection we have found the following works are pending from your side & the same has been informed to your supervisor / engineer. We request you to complete the below pending work at the earliest to prepare lift shaft for material delivery and lift installation.

S.No	TASK DESCRIPTION	STATUS
1	MACHINE ROOM FLOOR SLAB MAIN HOLES PROVIDED AS PER THE MARKING DONE BY JOHNSON LIFTS PRIVATE LIMITED.	No
2	MACHINE ROOM WHITE WASHING TO BE COMPLETED	No
3	MACHINE ROOM DOOR (3' - 0" WIDE) FIXED, OPEN OUTWARDS.	No
4	MACHINE ROOM 2 NOS. LOUVER TYPE VENTILATORS WITH GLASS FIXED AS PER GAD (SIZE 3' - 0" X 2' - 0")	No
5	MACHINE ROOM STEPS WITH HAND RAIL PROVIDED (3' - 0" WIDE)	No
6	MACHINE ROOM FLOORING COMPLETED	No
7	LIFT PIT FINISHED AS PER GAD AND WATER PROOFING TO BE DONE	No
8	LIFT WELL WHITE WASHING ONE COAT COMPLETED	No
9	STORE ROOM PROVIDED AT GROUND FLOOR WITH LOCKABLE ARRANGEMENT NEAR THE LIFT SHAFT WITH ADEQUATE LIGHTING	No
10	3 PHASE POWER SUPPLY METAL PANNEL BOARD PROVIDED WITH SUITABLE 4 POLE MCB 1 NO AMPS AND ELCB 1NOAMPS .	No
11	MACHINE ROOM SINGLE PHASE POWER SUPPLY PROVIDED WITH SUITABLE 2 POLE MCB (3 NOS.) FOR SHAFT, MACHINE ROOM AND LIFT LIGHTING	No
12	TWO INDEPENDENT EARTH TERMINALS (8 GAUGE COPPER / G1 WIRE/GI plate) PROVIDED	No
13	TWO NOS. 40 W. TUBE LIGHTS FIXED IN THE MACHINE ROOM	No
14	PERMANENT LIFT WELL LIGHTING WITH 5 AMPS 3 PIN SOCKET WITH SWITCH AS PER DRAWING	No
15	TEMPORARY LIGHTING ARRANGEMENT PROVIDED AT THE LIFT SHAFT AREA FOR LIGHTING DURING ERECTION TIME	No

Remarks :-

sir , kindly close the pending works

Jak

Name :- P.Nagesh Babu

Designation :- Sr.Manager